
Contractor's Detailed Particulars — Pier P4 Ground Condition Delay

Nandira River Bridge Project — Package NRB-4

Document Reference:	CTR-NRB4-0142
Date:	20-Dec-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Contractor, Project Manager, Sagara Constructions Pvt. Ltd.
To:	Engineer, Meridian Engineering Consultants

Subject: Detailed Particulars in Support of Notice CTR-NRB4-0125 — Pier P4 Ground Condition

In accordance with Sub-Clause 20.1 and further to our Notice CTR-NRB4-0125 dated 09-Nov-2022, we submit the following particulars in support of our claim for an extension of the Time for Completion.

1. **EVENT:** Discovery on 03-Nov-2022 of a soft, compressible clay lens at pile position P4-N4 (DPR-1103-2022), confirmed by Geotechnical Investigation Report GEO-NRB4-004 dated 16-Nov-2022 as a condition not reasonably foreseeable from the geotechnical information provided with the tender documents, requiring a redesigned pile socket instructed under Site Instruction SI-NRB4-027.
2. **CONTRACTUAL BASIS:** Sub-Clause 8.4(b) and Sub-Clause 4.12, the condition being an Unforeseeable physical condition within the meaning of Sub-Clause 4.12 and not a risk allocated to the Contractor under the Contract.
3. **PROGRAMME IMPACT:** Pile position P4-N4 was affected by the ground condition from 03-Nov-2022 until completion of boring to the revised design, anticipated by 15-Dec-2022, a total period of approximately 6 weeks. Pile position P4-N4 is the critical-path item for completion of the Pier P4 supplementary pile group and the pile cap works following it. We therefore claim an extension of the Time for Completion of 6 weeks.
4. **RECORDS MAINTAINED:** Site diary entries, Daily Progress Reports, Geotechnical Investigation Report GEO-NRB4-004, and Programme Update PGM-NRB4-Rev09, all available for the Engineer's inspection.

We confirm this submission relates solely to the ground condition addressed in Notice CTR-NRB4-0125. As recorded in Notice CTR-NRB4-0131, we do not claim any extension of time or additional payment in respect of the separate breakdown of Piling Rig PR-2, which is a matter for the Contractor's own account.

Regards,
Project Manager
Sagara Constructions Pvt. Ltd.