

Engineer's Progress Assessment — Month 21

Kestrel Flyover Interchange Project — Package KFI-2

Document Reference:	EPA-KFI2-001
Date:	08-Mar-2021
Contract No.:	KMDA/KFI2/CW/2019-04
From:	Resident Engineer, Ashgrove Infrastructure Consultants
To:	Kaldera Metropolitan Development Authority
CC:	Rennick Builders Ltd.

Subject: Progress Assessment — Month 21 of the Contract Period

This assessment reviews progress against the accepted programme as at the end of Month 21 of the Contract period (Commencement Date 03-Jun-2019; Time for Completion 02-Jun-2021).

FINDINGS:

Element	Planned % Complete	Actual % Complete	Shortfall
Piling and substructure	100%	78%	22 pts
Superstructure (girders, deck)	85%	31%	54 pts
Ramps and approach works	80%	22%	58 pts
Signage and finishing works	60%	5%	55 pts
Overall (by contract value)	88%	41%	47 pts

Overall progress has fallen from a shortfall of 19 percentage points at Month 19 to 47 percentage points at this assessment, a widening gap over two consecutive reporting periods. This is a material indicator of a failure to proceed with the Works with due diligence for the purposes of Sub-Clause 15.1, per the threshold stated in Employer's Requirements Section 5.

CONTRIBUTING FACTORS OBSERVED:

- Labour and plant deployed on Site have been consistently below the levels shown in the Contractor's own accepted programme for the past four months, per Site attendance records.
- A water main crossing the Site near Ramp C, not fully resolved by the utility owner until 15-Feb-2021, delayed the start of Ramp C substructure works by approximately 5 weeks. This is a genuine, limited factor, but does not account for the shortfall recorded at any other element of the Works, including superstructure and signage/finishing, where the utility crossing has no bearing.
- No recovery programme has been submitted since the informal request raised at Monthly Progress Meeting No. 18 (03-Dec-2020).

RECOMMENDATION:

Given the scale and persistence of the shortfall, and that it extends materially beyond the elements affected by the Ramp C utility delay, we recommend the Employer consider formal escalation, beginning with a

warning to the Contractor, if progress does not visibly improve at the next reporting date.

Prepared by: Resident Engineer, Ashgrove Infrastructure Consultants