
Daily Progress Report — Pier P4 Supplementary Piling, 03-Nov-2022

Nandira River Bridge Project — Package NRB-4

Document Reference:	DPR-1103-2022
Date:	03-Nov-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Site Engineer, Sagara Constructions Pvt. Ltd.
To:	Engineer's Site Office (Meridian Engineering Consultants)
Location:	Pier P4, Nandira River Bridge Project — Package NRB-4

WORK CARRIED OUT TODAY:

- Continued rotary boring for the supplementary pile group at Pier P4 (pile positions P4-N3 to P4-N6), instructed following the Engineer's foundation capacity review of September 2022.
- Boring at pile position P4-N4 reached a depth of approximately 18.2m when a marked change in drilling response was noted, together with arisings consistent with a soft, compressible clay stratum, not consistent with the founding stratum indicated in the geotechnical information provided with the tender documents at this location.
- Boring at pile position P4-N4 suspended as a precaution pending further investigation. Boring continued at pile positions P4-N3, P4-N5 and P4-N6.
- Labour deployed: 11 general labourers, 1 piling rig operator (Rig PR-2), 1 supervisor.
- Weather: Clear.

REMARKS:

Arisings retained for inspection and sampling. Site Engineer to notify the Engineer formally in accordance with Section 6 of the Employer's Requirements and Sub-Clause 4.12 of the Conditions of Contract, and to arrange a geotechnical investigation of pile position P4-N4 and the surrounding pile group.

Reported by: Site Engineer, Sagara Constructions Pvt. Ltd.