

Site Handover Record

Kestrel Flyover Interchange Project — Package KFI-2

Document Reference:	SHR-KFI2-001
Date:	25-Jun-2021
Contract No.:	KMDA/KFI2/CW/2019-04
From:	Ashgrove Infrastructure Consultants
To:	Kaldera Metropolitan Development Authority
CC:	Rennick Builders Ltd.
Participants:	Resident Engineer (Ashgrove Infrastructure Consultants); Project Manager, Rennick Builders Ltd. (attended under reservation of rights, without prejudice to CTR-KFI2-001)

Subject: Site Handover Record — Following Termination Certificate ETC-KFI2-001

Site handover inspection carried out 25-Jun-2021, following termination effective 21-Jun-2021 (Termination Certificate ETC-KFI2-001).

MEASURED PROGRESS AT HANDOVER:

Element	Measured % Complete
Piling and substructure	82%
Superstructure (girders, deck)	34%
Ramps and approach works	26%
Signage and finishing works	6%
Overall (by contract value)	47%

Overall measured progress at handover (47%) is marginally higher than the 46% recorded at the Notice to Correct deadline (07-Jun-2021), reflecting limited further work completed during the notice period before termination took effect.

SITE CONDITION:

- Piers 1-5 and both abutments substantially complete to substructure level; superstructure girders erected on Piers 1-3 only.
- Ramp C substructure approximately 40% complete, consistent with the delayed start following the utility relocation.
- No safety-critical defect or hazard identified requiring immediate attention; Site secured and handed to the Employer's care.

The Contractor's representative confirmed attendance without prejudice to the Contractor's position, recorded separately, that the shortfall against the Notice to Correct target was affected by the Ramp C utility relocation delay.

KESTREL FLYOVER INTERCHANGE PROJECT

SITE HANDOVER RECORD

Package KFI-2

Asset Inventory AIV-KFI2-001 records Plant, Materials and Temporary Works remaining on Site as at this handover.

Signed jointly by: Ashgrove Infrastructure Consultants and Rennick Builders Ltd. (under reservation, as noted above)