
Daily Progress Report — Piers P2/P5, 22-Jul-2021

Nandira River Bridge Project — Package NRB-4

Document Reference:	DPR-0722-2021
Date:	22-Jul-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Site Engineer, Sagara Constructions Pvt. Ltd.
To:	Engineer's Site Office (Meridian Engineering Consultants)
Location:	Piers P2, P5 — Nandira River Bridge Project — Package NRB-4

WORK CARRIED OUT TODAY:

- Concrete pour for Pier P5 pile cap (approximately 42 cubic metres, Grade M40) completed in the morning session ahead of the day's rainfall, witnessed by the Engineer's Representative, Hold Point (d) cleared. Pour record to follow under Employer's Requirements Section 14.
- Reinforcement fixing at Pier P2 pier shaft suspended from 13:00 due to heavy rainfall; approximately 3 hours lost.
- Rainfall recorded at site gauge: 71mm in the 24 hours to 08:00, the highest single-day total recorded at site to date this season.
- Site compound access road required regrading following surface water accumulation; carried out by site plant, no impact on critical activities.
- Procurement note: purchase order raised for the second batch of precast deck girder segments, delivery scheduled for Q1 2022, unrelated to current substructure activities.
- Labour deployed: 26 general labourers, 3 supervisors.

REMARKS:

Works at Pier P3 remain suspended pending utility relocation. Rainfall this month continues to run above the seasonal average recorded in prior years at this location, though no single day has approached the 100mm/24 hour threshold referred to in Particular Conditions Part D.2.

Reported by: Site Engineer, Sagara Constructions Pvt. Ltd.