
Daily Progress Report — Pier P3 Excavation Resumption, 20-Sep-2021

Nandira River Bridge Project — Package NRB-4

Document Reference:	DPR-0920-2021
Date:	20-Sep-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Site Engineer, Sagara Constructions Pvt. Ltd.
To:	Engineer's Site Office (Meridian Engineering Consultants)
Location:	Pier P3, Nandira River Bridge Project — Package NRB-4

WORK CARRIED OUT TODAY:

- Continued excavation for Pier P3 pile cap following handback of the area by Vantara Power Grid Corporation on 10-Sep-2021 (VPGC-NRB4-0045) and resumption of works on 15-Sep-2021.
- On reaching founding level in the north-east quadrant of the excavation — the same quadrant in which the transmission tower foundation was originally encountered (DPR-0128-2021) — the exposed ground was found to consist of loosely compacted backfill material to a depth of approximately 3 metres, rather than the undisturbed natural stratum present elsewhere across the founding level. This is consistent with the backfilling of the excavation left by removal of the former tower foundation.
- Excavation in the affected zone halted pending the Engineer's review. Excavation elsewhere across the Pier P3 footprint continued and is substantially complete.
- Trial pits dug at 3 locations within the affected zone at the Engineer's Representative's request for further investigation.
- Elsewhere on site: girder erection preparation continuing at Pier P1; routine plant servicing carried out on the second tower crane.
- Weather: Clear.

REMARKS:

The condition encountered differs materially from the geotechnical information provided with the tender documents, which did not indicate disturbed or backfilled ground within the Pier P3 founding stratum. Contractor's Site Engineer to notify the Engineer formally in accordance with Employer's Requirements Section 6.

Reported by: Site Engineer, Sagara Constructions Pvt. Ltd.