

Updated Programme, Revision 07 — Current Status

Nandira River Bridge Project — Package NRB-4

Document Reference:	PGM-NRB4-Rev07
Date:	03-Jun-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Contractor, Planning Engineer, Sagara Constructions Pvt. Ltd.
To:	Engineer, Meridian Engineering Consultants
Data Date:	31-May-2022

Subject: Updated Programme Revision 07, reflecting Weekly Progress Report WPR-NRB4-018

KEY MILESTONES:

Commencement Date: 15-Jan-2021 (actual)
Substructure complete, all piers: 20-Feb-2022 (actual)
Superstructure erection and deck slab complete, all spans: 22-Apr-2022 (actual)
Approach road pavement complete, both banks: currently forecast 14-Nov-2022 (was 10-Oct-2022 per Revision 06)
Testing and commissioning complete: currently forecast 20-Jul-2023
Revised Time for Completion (per EOT-01): 23-Sep-2023

CRITICAL PATH ACTIVITIES (current):

Activity	Description	% Complete
ACT-4210	Approach road sub-base, left bank	60%
ACT-4220	Approach road base layer, left bank	25%
ACT-4310	Approach road sub-base, right bank	55%
ACT-4320	Approach road base layer, right bank	20%
ACT-5100	Parapet and expansion joint installation	not started
ACT-6100	Testing and commissioning	not started

Logic links: ACT-4210 is predecessor to ACT-4220 (base layer, left bank). ACT-4310 is predecessor to ACT-4320 (base layer, right bank). ACT-5100 is successor to ACT-4220 and ACT-4320. ACT-6100 is successor to ACT-5100.

TOTAL FLOAT: Drainage (ACT-4400) and signage/markings (ACT-4500) activities currently retain 3 weeks total float each, down from 8 weeks at Revision 06, reflecting erosion of float by the pavement shortfall identified in WPR-NRB4-018.

This programme will be superseded by the Recovery Programme currently in preparation.

Prepared by: Planning Engineer, Sagara Constructions Pvt. Ltd.