
Resource Loading Plan — Recovery Programme

Nandira River Bridge Project — Package NRB-4

Document Reference: RLP-NRB4-001
Date: 15-Jun-2022
Contract No.: NHIA/NRB4/CW/2020-01
From: Contractor, Planning Engineer, Sagara Constructions Pvt. Ltd.
To: Engineer, Meridian Engineering Consultants

Subject: Resource Loading Plan — Recovery Programme RPN-NRB4-001

Resource	Current	Additional	Mobilisation Date
Paving Train 2 (crew of 14 + 1 paver, 2 rollers)	0	1	27-Jun-2022
Geotechnical inspector	1	1	20-Jun-2022
Drainage/kerb subcontractor gang (Suvarna Civil Works Pvt. Ltd.)	0	1 (12)	04-Jul-2022
Site supervisors, pavement works	2	1	27-Jun-2022

Saturday working will apply to all resources above from mobilisation, within the hours permitted under Particular Conditions Part C.1 (07:00–19:00, Monday to Saturday).

Paving Train 2 will be sourced through the Contractor's existing subcontract with its established asphalt supplier and is expected to reach full planned productivity within 3 weeks of mobilisation, based on the Contractor's experience with comparable crew mobilisations on other projects.

Prepared by: Planning Engineer, Sagara Constructions Pvt. Ltd.