
Weekly Progress Report No. 18 — Week Ending 31-May-2022

Nandira River Bridge Project — Package NRB-4

Document Reference:	WPR-NRB4-018
Date:	03-Jun-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Contractor, Planning Engineer, Sagara Constructions Pvt. Ltd.
To:	Engineer, Meridian Engineering Consultants
Period Ending:	31-May-2022

Subject: Weekly Progress Report No. 18

1. OVERALL PROGRESS: Cumulative physical progress against the revised programme (incorporating EOT-01, revised Time for Completion 23-Sep-2023) is as follows:

Planned cumulative progress to date: 52%

Actual cumulative progress to date: 46%

Shortfall: 6 percentage points, estimated at approximately 5 weeks of critical path slippage if not addressed.

2. STRUCTURAL WORKS: Substructure and superstructure works remain substantially complete across all piers, consistent with progress reported at Meeting No. 26 (MOM-NRB4-026, 20-Mar-2022). Deck slab pours at Piers P5–P7 completed 22-Apr-2022. No structural activity currently on the critical path.

3. APPROACH ROAD PAVEMENT: This is the principal source of the shortfall. Sub-base and base layer works on both left and right bank approaches are behind the revised programme, attributable to: (a) productivity below planned rates in compaction of localised soft spots requiring additional treatment before base layer placement; and (b) restricted plant access to the pavement works in the vicinity of Pier P5 during the period NCR-NRB4-001 was open (18-Mar-2022 to 06-May-2022), during which haul routes through that area were limited.

4. CRITICAL PATH: The critical path currently runs through completion of approach road pavement (both banks) to parapet and expansion joint installation, to testing and commissioning, to the Taking-Over Certificate application. Total float on the drainage and signage activities remains positive but is being eroded by the pavement shortfall.

5. OTHER ACTIVITY: Bearing installation inspection completed at Abutment A1, satisfactory. Routine safety induction conducted for 6 new starters joining the pavement works team.

We are preparing a Recovery Programme for submission to the Engineer.

Reported by: Planning Engineer, Sagara Constructions Pvt. Ltd.