
Weekly Progress Report No. 23 — Week Ending 24-Jul-2022

Nandira River Bridge Project — Package NRB-4

Document Reference:	WPR-NRB4-023
Date:	29-Jul-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Contractor, Planning Engineer, Sagara Constructions Pvt. Ltd.
To:	Engineer, Meridian Engineering Consultants
Period Ending:	24-Jul-2022

Subject: Weekly Progress Report No. 23 — Recovery Programme Status

1. OVERALL PROGRESS: Cumulative shortfall against the revised programme has reduced from 6 percentage points (31-May-2022, WPR-NRB4-018) to 3 percentage points as of 24-Jul-2022, approximately half the original shortfall recovered to date.
2. PAVING TRAIN 1 (LEFT BANK, EXISTING CREW): Achieving 104% of planned productivity since resequencing to work solely the left bank; ahead of the recovery target for this front.
3. PAVING TRAIN 2 (RIGHT BANK, NEW CREW): Mobilised 27-Jun-2022 as planned. Achieved only 58% of planned productivity in its first three weeks, below the ramp-up assumption in Resource Loading Plan RLP-NRB4-001, attributable to crew familiarisation with site-specific working conditions and a temporary shortage of an experienced paver operator, resolved by reassignment of an operator from Paving Train 1 for one week of on-the-job mentoring. Productivity in week commencing 18-Jul-2022 improved to 93% of planned rate and is trending toward full planned productivity.
4. DRAINAGE/KERB SUBCONTRACTOR (SUVARNA CIVIL WORKS): Mobilised 04-Jul-2022, achieving planned productivity from the second week of engagement; drainage works are no longer on the critical path.
5. GEOTECHNICAL SIGN-OFF CYCLE TIME: Reduced from an average of 1.8 days to 0.9 days between compaction and Engineer's approval, consistent with the additional inspector mobilised under RLP-NRB4-001.
6. FORECAST: Based on current trends, full recovery of the shortfall remains achievable within the original recovery target of end September 2022, notwithstanding Paving Train 2's slower-than-assumed start.
7. OTHER ACTIVITY: Delivery of first batch of parapet materials received 18-Jul-2022, ahead of the September forecast in COORD-NRB4-001. Routine bearing inspection at Pier P4, satisfactory.

Reported by: Planning Engineer, Sagara Constructions Pvt. Ltd.