

Engineer's Inspection Notes — Taking-Over Inspection

Nandira River Bridge Project — Package NRB-4

Document Reference:	EIN-NRB4-001
Date:	09-Sep-2023
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Er. Anand Vasker, Resident Engineer, Meridian Engineering Consultants
To:	Project File
CC:	Meridian Engineering Consultants (Principal)

Subject: Inspection Notes — Taking-Over Inspection, Day 2 (of 3)

Inspection commenced 08-Sep-2023, continuing today; to conclude 10/11-Sep-2023.

STRUCTURAL: Walked full deck length, Abutment A1 to Abutment A2. No structural cracking, spalling, or other defect observed at any pier or span. Bearings and expansion joints inspected at all 7 piers and both abutments; installation appears correct and consistent with approved drawings. No structural or safety-critical observation to date.

DECK DRAINAGE: Minor ponding observed on the deck surface at one location, approximately mid-span between Piers P5 and P6, following overnight rain. Localised, does not affect traffic safety, appears attributable to a shallow drainage channel grading deficiency over a short length. Minor item, will be listed for correction.

PARAPETS: Visible transport and handling marks (surface abrasion, no structural significance) on parapet sections at three locations. Minor, cosmetic.

APPROACH ROAD: Pavement, marking, and drainage on both banks inspected, satisfactory. Two traffic sign posts not yet installed on the right bank approach, positions marked but signs not yet fixed. Minor.

DOCUMENTATION: As-built drawings received and reviewed for 6 of 8 spans; 2 spans (P6–P7, P7–A2) outstanding. Contractor advises these are in final drafting. Noted, not a physical defect.

Preliminary view: nothing observed to date indicates the Works are not substantially complete or not fit for their intended purpose. Continuing inspection tomorrow to confirm no further items arise.

Notes recorded by: Er. Anand Vasker, Resident Engineer