
Daily Progress Report — Piers P1/P2, 14-Jun-2021

Nandira River Bridge Project — Package NRB-4

Document Reference:	DPR-0614-2021
Date:	14-Jun-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Site Engineer, Sagara Constructions Pvt. Ltd.
To:	Engineer's Site Office (Meridian Engineering Consultants)
Location:	Piers P1, P2, P4, P5 — Nandira River Bridge Project — Package NRB-4

WORK CARRIED OUT TODAY:

- Reinforcement fixing at Pier P2 pile cap halted at approximately 10:30 due to heavy rainfall; resumed briefly in the afternoon before being stopped again at 15:00. Approximately 4.5 hours lost.
- Formwork erection at Pier P4 continued in the morning session only; afternoon session cancelled due to site access becoming unsafe following rainfall.
- Routine inspection of the Pier P1 pile cap reinforcement carried out by the Engineer's Representative ahead of the scheduled concrete pour, Hold Point (b) per Employer's Requirements Section 11, cleared and recorded in the Hold Point register.
- Delivery of precast parapet moulding samples received from approved supplier for Engineer's review; stored at site compound.
- Rainfall recorded at site gauge: 58mm in the 24 hours to 08:00.
- Labour deployed: 22 general labourers, 3 supervisors (reduced from planned 34 due to weather stoppage).

REMARKS:

Works at Pier P3 remain suspended pending utility relocation (ref. SI-NRB4-014, VPGC-NRB4-0012). Continuing to monitor productivity impact of monsoon conditions on resequenced works at Piers P1, P2, P4 and P5.

Reported by: Site Engineer, Sagara Constructions Pvt. Ltd.