

---

**Programme Update Rev. 04 — Critical Path Analysis, Pier P3 Delay Period**

Nandira River Bridge Project — Package NRB-4

|                            |                                                   |
|----------------------------|---------------------------------------------------|
| <b>Document Reference:</b> | PGM-NRB4-Rev04                                    |
| <b>Date:</b>               | 15-Oct-2021                                       |
| <b>Contract No.:</b>       | NHIA/NRB4/CW/2020-01                              |
| <b>From:</b>               | Planning Engineer, Sagara Constructions Pvt. Ltd. |
| <b>To:</b>                 | Engineer, Meridian Engineering Consultants        |

**Subject: Programme Update Revision 04 — Critical Path Analysis in Support of Claim CTR-NRB4-0052**

This programme update revises the critical path analysis previously reflected in the Contractor's programme as at determination ENG-NRB4-0019, in support of our supplementary claim CTR-NRB4-0052.

1. PERIOD ANALYSED: 28-Jan-2021 (suspension of Pier P3 works, per DPR-0128-2021) to 10-Sep-2021 (utility relocation complete, per VPGC-NRB4-0045).
2. MITIGATION ASSUMED IN ENG-NRB4-0019: That substructure works at Piers P1, P2, P4 and P5, resequenced under SI-NRB4-014, would absorb the majority of the Pier P3 suspension without residual critical path impact, netting to a 10-week extension.
3. REVISED ANALYSIS: Cross-referencing productivity records in DPR-0614-2021, DPR-0722-2021 and DPR-0830-2021 against planned output rates for Piers P1, P2, P4 and P5, we assess that monsoon-season productivity on the mitigating works averaged approximately 74 per cent of planned output across June to September 2021, against the rainfall data set out in report MET-NRB4-2021-03. On this basis, the mitigating works absorbed less of the Pier P3 suspension than assumed in ENG-NRB4-0019, and our revised critical path analysis indicates a net delay to Substantial Completion of 16 weeks attributable to the Pier P3 event, rather than the 10 weeks previously determined.
4. BASIS OF ENTITLEMENT: We maintain that the additional 6 weeks arises from the same Sub-Clause 8.4(c) event as EOT-01 and is not an independent claim for monsoon delay under Particular Conditions Part D.1, which we accept is not independently compensable.

This programme update is submitted for the Engineer's review in accordance with Sub-Clause 8.4 and does not itself constitute a fresh notice under Sub-Clause 20.1.

Prepared by: Planning Engineer, Sagara Constructions Pvt. Ltd.