

---

## Quality Inspection Report — Review of Cube Test Results, Pier P5 Pier Shaft

Nandira River Bridge Project — Package NRB-4

|                            |                                                              |
|----------------------------|--------------------------------------------------------------|
| <b>Document Reference:</b> | INSP-NRB4-014                                                |
| <b>Date:</b>               | 16-Mar-2022                                                  |
| <b>Contract No.:</b>       | NHIA/NRB4/CW/2020-01                                         |
| <b>From:</b>               | QA Engineer, Meridian Engineering Consultants                |
| <b>To:</b>                 | Resident Engineer (Er. Anand Vasker), copied to project file |
| <b>Location:</b>           | Pier P5, Nandira River Bridge Project — Package NRB-4        |

---

### FINDINGS:

- Routine review of Cube Test Report LAB-NRB4-034, issued 15-Mar-2022 by Suvarna Materials Testing Laboratory, covering the Pier P5 pier shaft pour of 14-Feb-2022 (Grade M40).
- 28-day results for Test Set B (representing the middle portion of the pour, approximately 30m<sup>3</sup>, cast between 11:40 and 13:10) show an average compressive strength of 35.0 N/mm<sup>2</sup>, below the specified characteristic strength of 40 N/mm<sup>2</sup> for Grade M40, and below the minimum individual result threshold applicable under the Specification.
- Test Sets A and C, representing the remainder of the same pour, both exceed the specified characteristic strength with no cause for concern.
- Recommend the Engineer raise a Non-Conformance Report in respect of the Set B result and that the Contractor be instructed accordingly.

### OTHER SITE OBSERVATIONS TODAY:

- Reinforcement inspection carried out at Pier P6 pile cap ahead of scheduled concrete pour, Hold Point (b) cleared.
- Routine servicing of the site's remaining tower crane carried out by the equipment supplier; crane returned to service same day.
- Note: the concrete curing tank heater at the site laboratory compound was found faulty during routine equipment checks in late February 2022 and was logged for repair; repair completed 04-Mar-2022. Logged for reference only, no immediate action required.
- Approach road pavement works on the right bank progressing to programme.

Reported by: QA Engineer, Meridian Engineering Consultants