

Productivity Summary — Approach Road Pavement Works

Nandira River Bridge Project — Package NRB-4

Document Reference: PROD-NRB4-002
Date: 08-Jun-2022
Contract No.: NHIA/NRB4/CW/2020-01
From: Contractor, Planning Engineer, Sagara Constructions Pvt. Ltd.
To: Engineer, Meridian Engineering Consultants

Subject: Productivity Summary — Approach Road Pavement Works, February to May 2022

Activity	Planned Rate	Achieved Rate	Variance
Sub-base, left bank	45 m/day	33 m/day	-27%
Sub-base, right bank	45 m/day	31 m/day	-31%
Base layer, both	30 m/day	22 m/day	-27%

ANALYSIS: The achieved rates across both banks are consistently 27–31% below planned rates, indicating a systemic productivity issue rather than an isolated cause. Site records indicate: (a) localised soft spots requiring sub-grade improvement before sub-base placement occurred at a higher frequency than allowed for in the original productivity assumptions, adding an average of 0.4 days per 100m of formation treated; and (b) a single paving crew has been working both banks sequentially rather than in parallel, extending the overall duration even where daily rates on an individual bank are close to planned.

CONCLUSION: The single-crew, sequential-working approach is the larger contributor to the overall programme shortfall. Deploying a second, independent crew to work the right bank in parallel with the existing crew on the left bank is expected to have a materially greater effect on recovery than further increasing the rate of a single crew.

Prepared by: Planning Engineer, Sagara Constructions Pvt. Ltd.