
Recovery Programme Narrative

Nandira River Bridge Project — Package NRB-4

Document Reference:	RPN-NRB4-001
Date:	15-Jun-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Contractor, Project Manager, Sagara Constructions Pvt. Ltd.
To:	Engineer, Meridian Engineering Consultants

Subject: Recovery Programme — Approach Road Pavement Works

Further to Weekly Progress Report WPR-NRB4-018, Updated Programme PGM-NRB4-Rev07, and Productivity Summary PROD-NRB4-002, we submit the following Recovery Programme.

1. **OBJECTIVE:** Recover the current 6 percentage point / approximately 5-week shortfall against the revised programme, and protect the revised Time for Completion of 23-Sep-2023 (per EOT-01, ENG-NRB4-0019).

2. RECOVERY MEASURES:

- (a) Deployment of a second, independent paving crew ("Paving Train 2") to work the right bank approach road in parallel with the existing crew ("Paving Train 1") on the left bank, rather than sequentially, as recommended in PROD-NRB4-002.
- (b) Additional geotechnical inspection resource to reduce the cycle time between compaction and the Engineer's sign-off, minimising standing time between sub-base and base layer activities.
- (c) A dedicated drainage and kerb subcontractor gang, engaged to work ahead of the pavement crews and remove drainage installation from the pavement critical path.
- (d) Intensified use of Saturday working, already permitted under Particular Conditions Part C.1, across all three additional resources above.
- (e) Early procurement of parapet and expansion joint materials, to ensure ACT-5100 is not delayed by material availability once pavement works are complete.

3. **RECOVERY TARGET:** We target recovery of the full 5-week shortfall by end September 2022, restoring alignment with Updated Programme PGM-NRB4-Rev07's underlying logic and the revised Time for Completion. We will report progress against this target in our Weekly Progress Reports.

4. **RISK:** We note that Paving Train 2 is a newly mobilised crew and may require a short period to reach full productivity; we do not consider this materially affects the overall recovery strategy given the combined effect of measures (a) to (e).

Supporting Resource Loading Plan RLP-NRB4-001 is submitted separately.

Submitted by: Project Manager, Sagara Constructions Pvt. Ltd.