

Plant Breakdown Report — Piling Rig PR-2, Pier P4

Nandira River Bridge Project — Package NRB-4

Document Reference:	EQR-NRB4-001
Date:	07-Nov-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Plant Engineer, Sagara Constructions Pvt. Ltd.
To:	Project Manager, Sagara Constructions Pvt. Ltd.
CC:	Engineer, Meridian Engineering Consultants (for information)

Subject: Breakdown of Piling Rig PR-2 During Boring at Pier P4, Pile Position P4-N5

This report records the breakdown of Piling Rig PR-2 (rotary bored piling rig, fleet no. PR-2) during continued boring operations for the Pier P4 supplementary pile group.

EVENT:

At approximately 09:40 on 07-Nov-2022, while boring pile position P4-N5, Rig PR-2's hydraulic power pack experienced a sudden loss of drive pressure. Boring was stopped immediately and the rig withdrawn from the pile position.

FINDINGS:

Inspection by the rig manufacturer's authorised service technician on 08-Nov-2022 identified a failed main hydraulic pump drive coupling. The failure is assessed as a mechanical fatigue failure of the coupling itself, unrelated to ground conditions encountered at either pile position P4-N4 or P4-N5.

REMEDIAL ACTION:

A replacement coupling assembly is not held in Site stores and must be sourced from the manufacturer's regional depot. On the basis of the manufacturer's advice, we estimate the rig will be out of service for approximately 3 weeks from the date of failure, pending delivery and fitting of the replacement assembly.

No other piling rig on Site is configured for the socket diameter required at Pier P4, and mobilising a substitute rig of the required specification from outside the Site is not considered practicable within the anticipated repair period.

Prepared by: Plant Engineer, Sagara Constructions Pvt. Ltd.