
Site Instruction SI-NRB4-027 — Redesign of Pile Position P4-N4

Nandira River Bridge Project — Package NRB-4

Document Reference:	SI-NRB4-027
Date:	22-Nov-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Engineer (on behalf of Employer), per Er. Anand Vasker, Resident Engineer, acting within the delegation recorded under Particular Conditions Part B.1
To:	Contractor, Sagara Constructions Pvt. Ltd.
Project:	Nandira River Bridge Project — Package NRB-4

INSTRUCTION:

Further to Geotechnical Investigation Report GEO-NRB4-004 dated 16-Nov-2022, concerning the soft clay lens encountered at pile position P4-N4, the Contractor is instructed as follows:

1. Pile position P4-N4 shall be bored to a revised socket depth extending approximately 3.5m beyond that shown on the original pile schedule, founding within the dense sandy gravel stratum identified in GEO-NRB4-004, in accordance with the revised pile schedule enclosed with that report.
2. The reinforcement cage for pile position P4-N4 shall be extended to match the revised socket depth, in accordance with the enclosed revised schedule.
3. Boring and construction of pile positions P4-N3, P4-N5 and P4-N6 may proceed to the original pile schedule, no equivalent condition having been found at those positions.

This instruction is issued without prejudice to any entitlement to extension of time or additional cost the Contractor may have under Sub-Clause 8.4, Sub-Clause 4.12 or Sub-Clause 20.1 in respect of the ground condition encountered at pile position P4-N4, which remains under the Engineer's consideration.

Signed: Er. Anand Vasker, Resident Engineer