

Rectification Completion Report — Pier P2 Pier Cap

Nandira River Bridge Project — Package NRB-4

Document Reference:	RCR-NRB4-001
Date:	22-Jul-2024
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Contractor, Quality Manager, Sagara Constructions Pvt. Ltd.
To:	Engineer, Meridian Engineering Consultants

Subject: Rectification Completion Report — Pier P2 Pier Cap, Under SI-NRB4-031

This report confirms completion of the rectification works instructed under Site Instruction SI-NRB4-031, carried out 17-Jun-2024 to 12-Jul-2024 in accordance with Method Statement MST-NRB4-001.

WORK COMPLETED:

- 48 linear metres of crack (0.2mm and greater) injected with low-viscosity epoxy resin, across grid zones B2-E6, in accordance with MST-NRB4-001.
- Penetrating, breathable surface sealer applied in two coats across the full top surface of the pier cap.
- 3 verification cores taken at randomly selected injected sections (grid C3, D4, C5) on 15-Jul-2024, witnessed by the Resident Engineer; all 3 confirmed full resin penetration through the crack depth, with no voiding observed within the injected crack in any core.
- Re-survey against the SIR-NRB4-001 reference grid carried out 18-Jul-2024: no crack of width 0.2mm or greater remains visible on the treated surface; isolated fine cracking below 0.15mm remains visible beneath the surface sealer at a small number of locations in the former edge zone (grid A1-A7, F1-F7), consistent with the self-sealing cracks excluded from injection under SI-NRB4-031 and not affecting the sealer's continuity.

RECORDS:

Injection pressure and resin consumption logs, verification core photographs and test results, and the post-treatment survey record are enclosed for the Engineer's review.

We request the Engineer's inspection and acceptance of the completed rectification works.

Submitted by: Quality Manager, Sagara Constructions Pvt. Ltd.