

Engineer's Acceptance Certificate — Rectification of Cracking, Pier P2 Pier Cap

Nandira River Bridge Project — Package NRB-4

Document Reference:	EAC-NRB4-001
Date:	05-Aug-2024
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Engineer, Meridian Engineering Consultants
To:	Sagara Constructions Pvt. Ltd.
CC:	National Highways Infrastructure Authority

Subject: Acceptance Certificate — Rectification of Cracking, Pier P2 Pier Cap

We refer to Rectification Completion Report RCR-NRB4-001 dated 22-Jul-2024, reporting completion of the rectification works instructed under Site Instruction SI-NRB4-031.

1. INSPECTION: The Resident Engineer inspected the treated surface on 25-Jul-2024, witnessed the verification coring results reported in RCR-NRB4-001, and reviewed the post-treatment survey record.
- No crack of width 0.2mm or greater remains visible on the treated surface. The isolated fine cracking below 0.15mm noted in RCR-NRB4-001 at the former edge zone is accepted as within the self-sealing range excluded from injection under SI-NRB4-031 and does not affect this acceptance.
 - Verification coring confirms full resin penetration through the crack depth at all 3 sections tested, with no voiding.
2. ACCEPTANCE: The rectification works instructed under SI-NRB4-031 are accepted as complete and in accordance with the instruction and Method Statement MST-NRB4-001.
3. COST AND LIABILITY: In accordance with Determination ENG-NRB4-0083, the cost of this rectification work is for the Contractor's own account. This acceptance does not itself resolve the reservation of position recorded in the Contractor's correspondence CTR-NRB4-0169, which remains a matter between the Parties should the Contractor elect to pursue it further under the Contract.
4. DEFECTS NOTIFICATION PERIOD: This matter is closed for the purposes of Sub-Clause 11.1. The Defects Notification Period, expiring 21-Sep-2024 per Contract Data Section 3, is otherwise unaffected by this matter, and this acceptance does not itself constitute or affect the Performance Certificate to be considered separately at expiry of that Period.

Rectification of the Pier P2 pier cap cracking is hereby ACCEPTED.

Signed: Engineer's Representative
Meridian Engineering Consultants