

Engineer's Defect Notice — Cracking, Pier P2 Pier Cap

Nandira River Bridge Project — Package NRB-4

Document Reference:	ENG-NRB4-0078
Date:	20-Feb-2024
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Engineer, Meridian Engineering Consultants
To:	Contractor, Sagara Constructions Pvt. Ltd.

Subject: Defect Notice — Map Cracking, Pier P2 Pier Cap

Pursuant to Sub-Clause 11.1, we give notice of a defect identified during a routine Defects Notification Period inspection on 13-Feb-2024, recorded in Defect Inspection Report DIR-NRB4-001: map (crazing) cracking, crack widths estimated between 0.1mm and 0.5mm, across approximately 60 per cent of the exposed top surface of the Pier P2 pier cap.

This condition was not recorded during the Taking-Over inspection (Engineer's Inspection Notes EIN-NRB4-001, 09-Sep-2023), which found no structural cracking at any pier. We consider this defect has become apparent within the Defects Notification Period established by Contract Data Section 3, which expires 21-Sep-2024.

In accordance with Sub-Clause 11.1, the Contractor is instructed to: (a) investigate and report the root cause of the cracking within 21 days of this notice; (b) carry out such further investigation, mapping and testing as may be necessary to establish the extent, depth, and cause of the cracking, engaging an independent testing laboratory for this purpose; and (c) not undertake any remedial work at Pier P2 pending the Engineer's instruction under Sub-Clause 11.1.

We reserve our position under Sub-Clause 11.2 as to the cause of, and liability for the cost of remedying, this defect, pending the outcome of the investigation.

Regards,
Engineer
Meridian Engineering Consultants