

Minutes of Meeting — Defects Notification Period Review, Pier P2 Pier Cap

Nandira River Bridge Project — Package NRB-4

Document Reference:	MOM-NRB4-031
Date:	18-Apr-2024
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Resident Engineer, Meridian Engineering Consultants
To:	Distribution list — Employer, Engineer, Contractor
Meeting:	Defects Notification Period Review Meeting No. 1 — Pier P2 Pier Cap
Venue:	NRB-4 Site Office, Left Bank Approach
Present:	Er. Anand Vasker (Resident Engineer, Meridian Engineering Consultants); Quality Manager (Sagara Constructions Pvt. Ltd.); Project Representative (National Highways Infrastructure Authority)

This meeting was convened to review the investigation into the Pier P2 pier cap cracking notified under ENG-NRB4-0078, in accordance with Sub-Clause 11.1.

ITEM 1 — REVIEW OF INVESTIGATION FINDINGS

The Engineer summarised Crack Mapping Report CMR-NRB4-001 and Laboratory Test Report LAB-NRB4-058, confirming the cracking is shallow, confined to the top 20mm of the pier cap, not associated with the bulk concrete strength or composition, and not associated with alkali-silica reaction, sulfate attack, or reinforcement corrosion.

The Contractor presented Root Cause Analysis RCA-NRB4-004, confirming ambient conditions and mix design/materials are not considered contributing causes, and identifying early removal of curing protection (removed after approximately 3 days against a 7-day Specification requirement) as the principal contributing cause.

ITEM 2 — LIABILITY

The Resident Engineer noted that, on the basis of RCA-NRB4-004's own findings, the cracking appears attributable to workmanship not in accordance with the Specification's curing requirements, which would engage Sub-Clause 11.2, and that the Engineer would issue a formal determination under that Sub-Clause. The Contractor did not dispute the curing record finding itself, but reserved its position as to whether that finding is sufficient, on its own, to establish liability under Sub-Clause 11.2.

ITEM 3 — NEXT STEPS

The Engineer to issue a determination under Sub-Clause 11.2 addressing root cause and liability, following which, if the cracking is determined to require remedial work, an instruction for rectification will be issued under Sub-Clause 11.1.

Minutes issued by: Resident Engineer, Meridian Engineering Consultants