

Site Instruction SI-NRB4-031 — Rectification of Cracking, Pier P2 Pier Cap
Nandira River Bridge Project — Package NRB-4

Document Reference:	SI-NRB4-031
Date:	27-May-2024
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Engineer (on behalf of Employer), per Er. Anand Vasker, Resident Engineer, acting within the delegation recorded under Particular Conditions Part B.1
To:	Contractor, Sagara Constructions Pvt. Ltd.
Project:	Nandira River Bridge Project — Package NRB-4

INSTRUCTION:

Further to Determination ENG-NRB4-0083 dated 06-May-2024 and noting the Contractor's objection CTR-NRB4-0169, the Contractor is instructed, pursuant to Sub-Clause 11.1, to rectify the map cracking at the Pier P2 pier cap as follows:

1. All cracks mapped in Crack Mapping Report CMR-NRB4-001 with a width of 0.2mm or greater shall be sealed by low-viscosity epoxy resin injection, in accordance with a method statement to be submitted for the Engineer's review under Employer's Requirements Section 16 before work commences.
2. Cracks of width less than 0.2mm, being within the range generally considered self-sealing for concrete of this exposure class, shall be treated by application of a penetrating, breathable surface sealer across the full extent of the affected top surface, following completion of the injection works in paragraph 1.
3. On completion, the Contractor shall submit a Rectification Completion Report, including a re-survey of the treated area against the reference grid established in SIR-NRB4-001, for the Engineer's review and acceptance.

This instruction is issued without prejudice to Determination ENG-NRB4-0083 and to the Contractor's reservation of position recorded in CTR-NRB4-0169; the cost of the work instructed above is for the Contractor's own account in accordance with that Determination, subject to any right the Contractor may have to pursue that reservation further under the Contract.

Signed: Er. Anand Vasker, Resident Engineer