

Joint Site Inspection Record — Pier P2 Pier Cap Cracking

Nandira River Bridge Project — Package NRB-4

Document Reference:	SIR-NRB4-001
Date:	08-Mar-2024
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Meridian Engineering Consultants, jointly with Sagara Constructions Pvt. Ltd.
To:	Project file
Participants:	Er. Anand Vasker (Resident Engineer, Meridian Engineering Consultants); Quality Manager (Sagara Constructions Pvt. Ltd.); Field Technician (Suvarna Materials Testing Laboratory)

Subject: Joint Site Inspection Record — Pier P2 Pier Cap

Joint site inspection carried out 07-Mar-2024 to establish a common record of the cracking reported in Defect Inspection Report DIR-NRB4-001 before further testing, and to agree the scope of the investigation proposed in CTR-NRB4-0162.

AGREED OBSERVATIONS:

- Cracking confirmed present across the top surface of the pier cap as described in DIR-NRB4-001, with the densest concentration in the central portion of the cap, tapering toward the cap edges.
- No cracking observed on the pier shaft, pier cap soffit, or at the bearing seating surfaces, confirmed by both Parties.
- A reference grid (1m x 1m) was marked on the pier cap top surface to allow the testing laboratory to record crack locations, widths and orientations systematically for the Crack Mapping Report.
- Both Parties agreed the scope of further testing: full crack mapping survey; three cores for compressive strength and petrographic examination; ultrasonic pulse velocity (UPV) survey; and review of the pour record and Site diary for the 11-Aug-2021 pour, to be carried out by Suvarna Materials Testing Laboratory.
- The Contractor's Quality Manager confirmed the original pour record and Site diary entries for 11-Aug-2021 to 18-Aug-2021 would be located and provided to the Engineer and the testing laboratory within 5 working days.

This record is agreed as an accurate account of the joint inspection by both Parties present.

Signed jointly by: Meridian Engineering Consultants and Sagara Constructions Pvt. Ltd.