
Daily Progress Report — Pier 3 Excavation, 28-Jan-2021

Nandira River Bridge Project — Package NRB-4

Document Reference:	DPR-0128-2021
Date:	28-Jan-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Site Engineer, Sagara Constructions Pvt. Ltd.
To:	Engineer's Site Office (Meridian Engineering Consultants)
Location:	Pier P3, Nandira River Bridge Project — Package NRB-4

WORK CARRIED OUT TODAY:

- Continued open excavation for Pier P3 pile cap, north-east quadrant, to a depth of approximately 2.4m below existing ground level.
- At approximately 11:15, excavation exposed a concrete foundation block and associated buried cabling consistent with a transmission tower footing, situated within the Pier P3 excavation footprint. This structure is not shown on the Drawings issued for construction.
- Excavation in the immediate vicinity was stopped as a safety precaution. Remainder of the pile cap excavation outside the affected quadrant continued.
- Labour deployed: 14 general labourers, 2 excavator operators, 1 supervisor.
- Weather: Clear.

REMARKS:

The exposed structure is believed to be associated with the 132kV transmission line referred to in Employer's Requirements Section 8 (Utilities), which is shown on the Utility Drawings as running generally parallel to the highway corridor. However, the specific tower foundation encountered today, situated within the Pier P3 footprint itself, does not appear on the Drawings or on the Utility Drawings provided with the tender documents. Photographs taken and retained. Contractor's Site Engineer to notify the Engineer formally in accordance with Particular Conditions Part C.4.

Reported by: Site Engineer, Sagara Constructions Pvt. Ltd.