

Site Rainfall Report — Monsoon Season 2021 (June–September)

Nandira River Bridge Project — Package NRB-4

Document Reference: MET-NRB4-2021-03
Date: 05-Oct-2021
Contract No.: NHIA/NRB4/CW/2020-01
From: Site Engineer, Sagara Constructions Pvt. Ltd.
To: Engineer, Meridian Engineering Consultants

Subject: Site Rainfall Record — Monsoon Period 2021, in Support of Claim CTR-NRB4-0052

In support of our supplementary claim CTR-NRB4-0052 dated 08-Oct-2021, we submit the following consolidated rainfall data recorded at the site rain gauge, cross-checked against the Suvarna District Meteorological Station's published records for the Monsoon Period defined at Particular Conditions Part D.1 (1 June to 30 September 2021).

MONTHLY SUMMARY:

Month	Total Rainfall	Rain-Days (>10mm)	Peak 24hr Rainfall
June 2021	412mm	14	58mm (14-Jun-2021)
July 2021	486mm	17	71mm (22-Jul-2021)
August 2021	398mm	13	64mm (30-Aug-2021)
September 2021	301mm	10	52mm (03-Sep-2021)
TOTAL	1,597mm	54	71mm

For comparison, the five-year average total rainfall for the same period at this location, per the Suvarna District Meteorological Station's published records, is approximately 1,180mm. The 2021 monsoon season therefore recorded approximately 35 per cent above the five-year seasonal average, with a materially higher number of rain-days than typical.

We note for completeness that no single 24-hour period during the season reached the 100mm threshold referred to in Particular Conditions Part D.2; the highest recorded 24-hour total was 71mm, on 22-Jul-2021 (DPR-0722-2021). This report accordingly does not assert an Adverse Weather Event under Part D.2, and is submitted solely in support of the productivity-impact argument made in Claim CTR-NRB4-0052.

Compiled by: Site Engineer, Sagara Constructions Pvt. Ltd.