

Revised Drawing — Pier P3 Pile Cap, Revision 02

Nandira River Bridge Project — Package NRB-4

Document Reference:	DRG-NRB4-P3-PC-Rev02
Date:	08-Oct-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Meridian Engineering Consultants
To:	Sagara Constructions Pvt. Ltd.
Supersedes:	DRG-NRB4-P3-PC-Rev01

Subject: Pier P3 Pile Cap — Revised General Arrangement and Reinforcement Detail

Issued for construction in accordance with the recommendation in Technical Memorandum TM-NRB4-009 dated 01-Oct-2021.

SUMMARY OF REVISION:

- Pile cap plan dimension in the north-east quadrant enlarged from the original 12.0m x 10.0m footprint to 13.5m x 10.0m, to redistribute load around the backfilled zone identified in TM-NRB4-009.
- Pile cap thickness in the affected zone increased locally from 2.2m to 2.6m.
- Mass concrete replacement fill, Grade M20, to be placed within the backfilled zone to design founding level before pile cap reinforcement is fixed over that area.
- Additional reinforcement introduced in the enlarged and thickened zone as detailed on the accompanying bar bending schedule, DRG-NRB4-P3-PC-Rev02-BBS.
- All other dimensions, materials and reinforcement outside the affected zone unchanged from DRG-NRB4-P3-PC-Rev01.

This drawing shall be read together with Variation Order VO-NRB4-004. Construction on the basis of this revision shall be subject to Hold Points (a), (b), (c) and (d) under Employer's Requirements Section 11, in the same manner as for the original design.

Issued by: Meridian Engineering Consultants