
Corrective Action Proposal — NCR-NRB4-001

Nandira River Bridge Project — Package NRB-4

Document Reference:	CTR-NRB4-0112
Date:	18-Apr-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Contractor, Quality Manager, Sagara Constructions Pvt. Ltd.
To:	Engineer, Meridian Engineering Consultants

Subject: Corrective Action Proposal — NCR-NRB4-001, Pier P5 Pier Shaft

Further to Root Cause Analysis RCA-NRB4-003 and Additional Test Report LAB-NRB4-041, we propose the following corrective actions in respect of NCR-NRB4-001:

1. **STRUCTURAL ACCEPTANCE:** We propose no demolition or reconstruction of the affected portion of the Pier P5 pier shaft, on the basis that core test results (average corrected strength 38.5 N/mm², all individual results exceeding 85 per cent of the specified characteristic strength) and UPV survey results (consistent with adjacent unaffected zones) both confirm the in-place concrete is sound and structurally adequate.
2. **PROCESS CORRECTIVE ACTIONS:** (a) Cube curing tank temperature will be logged continuously with an automated data logger, with an alarm for any deviation, rather than relying on periodic manual checks; (b) Cube compaction will be carried out only by laboratory technicians who have completed the site's compaction competency assessment, with no substitution by non-assessed personnel; a second, assessed technician has been added to the laboratory team to provide cover for planned absences; (c) A review of cube results for all pours since 01-Jan-2022 has been carried out; no other test set shows a comparable shortfall.

We request the Engineer's acceptance of these proposals and closure of NCR-NRB4-001.

Regards,
Quality Manager

Sagara Constructions Pvt. Ltd.