

Engineer's Technical Assessment — NCR-NRB4-001

Nandira River Bridge Project — Package NRB-4

Document Reference:	ENG-NRB4-0045
Date:	29-Apr-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Engineer, Meridian Engineering Consultants
To:	Contractor, Sagara Constructions Pvt. Ltd.

Subject: Technical Assessment — NCR-NRB4-001, Pier P5 Pier Shaft

We have reviewed Root Cause Analysis RCA-NRB4-003, Additional Test Report LAB-NRB4-041, and Corrective Action Proposal CTR-NRB4-0112 in respect of NCR-NRB4-001.

1. STRUCTURAL ADEQUACY: We accept the conclusion that the low Test Set B cube results are attributable to deficiencies in the test specimens — curing tank conditions during the logged heater fault period and below-standard compaction of the specimens by a relief technician — rather than to the in-place concrete. The core test results (average corrected strength 38.5 N/mm2, individual results 37.9–39.4 N/mm2, all exceeding the 34.0 N/mm2 threshold applied for in-place assessment) and the UPV survey results (consistent with adjacent, unaffected concrete, no indication of voiding or discontinuity) provide adequate direct evidence of the in-place concrete's condition. We accept that the affected portion of the Pier P5 pier shaft is structurally adequate and that no demolition or reconstruction is required.
2. CORRECTIVE ACTIONS: We accept the process corrective actions proposed in CTR-NRB4-0112, subject to written confirmation from the Contractor, within 14 days, that the automated curing tank temperature logger referred to in item 2(a) has been installed and is operational.
3. DETERMINATION: Subject to the confirmation in paragraph 2 above, we are satisfied that NCR-NRB4-001 may be closed upon receipt of that confirmation. This determination relates solely to the structural and quality matters addressed in NCR-NRB4-001 and does not concern any other matter, including the retention interpretation dispute addressed separately under CTR-NRB4-0098.

Signed: Engineer's Representative
Meridian Engineering Consultants