

---

## **Non-Conformance Report NCR-NRB4-001 — Pier P5 Pier Shaft, Concrete Strength (Set B)**

Nandira River Bridge Project — Package NRB-4

|                            |                                            |
|----------------------------|--------------------------------------------|
| <b>Document Reference:</b> | NCR-NRB4-001                               |
| <b>Date:</b>               | 18-Mar-2022                                |
| <b>Contract No.:</b>       | NHIA/NRB4/CW/2020-01                       |
| <b>From:</b>               | Engineer, Meridian Engineering Consultants |
| <b>To:</b>                 | Sagara Constructions Pvt. Ltd.             |

---

### **Subject: Non-Conformance Report — Cube Test Results Below Specified Strength, Pier P5 Pier Shaft**

1. NON-CONFORMANCE: Cube Test Report LAB-NRB4-034 dated 15-Mar-2022 records that Test Set B, from the Pier P5 pier shaft pour of 14-Feb-2022, achieved a 28-day average compressive strength of 35.0 N/mm<sup>2</sup>, against the specified characteristic strength of 40 N/mm<sup>2</sup> for Grade M40, with each individual result also below the acceptance criteria in the Specification. This is recorded per Employer's Requirements Section 12 and Inspection Report INSP-NRB4-014.
2. AFFECTED AREA: The portion of the Pier P5 pier shaft represented by Test Set B, approximately the middle third of the shaft cross-section by pour sequence, cast between 11:40 and 13:10 on 14-Feb-2022. Test Sets A and C, covering the remainder of the same pour, are satisfactory and are not affected by this NCR.
3. INSTRUCTION: The Contractor shall, within 14 days: (a) investigate and report the root cause of the non-conforming result; (b) propose and carry out such additional testing as may be necessary to establish the actual in-place strength of the affected concrete; and (c) not proceed with further concrete pours directly bearing on the affected area of the Pier P5 pier shaft until this NCR is closed.
4. STATUS: OPEN.

Signed: Engineer's Representative  
Meridian Engineering Consultants