

Joint Inspection Report — Taking-Over Inspection

Nandira River Bridge Project — Package NRB-4

Document Reference:	JIR-NRB4-001
Date:	11-Sep-2023
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Meridian Engineering Consultants, jointly with Sagara Constructions Pvt. Ltd.
To:	National Highways Infrastructure Authority
CC:	Sagara Constructions Pvt. Ltd.
Inspection Period:	08-Sep-2023 to 11-Sep-2023
Participants:	Er. Anand Vasker (Resident Engineer, Meridian Engineering Consultants); Project Manager and Site Engineer (Sagara Constructions Pvt. Ltd.); Project Representative (National Highways Infrastructure Authority, present 10-Sep-2023)

Subject: Joint Inspection Report — Application CTR-NRB4-0198

- SCOPE: Full walk-through inspection of the bridge structure (Abutment A1 to Abutment A2, all 8 spans), both approach roads, and associated drainage, signage, and finishing works, together with review of completed testing and available documentation.
- STRUCTURAL CONDITION: No critical or structural defect identified at any location. Load testing (28–30-Aug-2023) previously accepted by the Engineer (ENG-NRB4-0058) confirmed satisfactory structural performance. Bearings, expansion joints, and deck surfacing are consistent with the approved drawings and free of defect materially affecting structural performance or safety.
- MINOR ITEMS IDENTIFIED: Four items are identified as outstanding, none of which is assessed as critical or as preventing beneficial use of the Works. These are consolidated in Punch List PL-NRB4-001.
- OTHER COMPLETION-STAGE MATTERS (not assessed as defects): minor verge reinstatement near Abutment A2 following construction access is in progress as routine site restoration; operation and maintenance manuals for bearings and expansion joints are complete in content and in final binding for handover; a training session for the Employer's maintenance staff on bearing and expansion joint maintenance is being scheduled; contractual spare parts (bearing shims, joint seal sections) are in transit and expected within 2 weeks. None of these matters is considered to affect readiness for Taking-Over.
- CONCLUSION: The Works are substantially complete and fit for their intended purpose. The items in Punch List PL-NRB4-001 are minor and, in the Engineer's assessment, appropriately addressed by listing them for completion within an agreed period following Taking-Over, in accordance with Sub-Clause 10.1, rather than delaying Taking-Over.

Signed jointly by: Meridian Engineering Consultants and Sagara Constructions Pvt. Ltd.