

Punch List — Taking-Over Inspection

Nandira River Bridge Project — Package NRB-4

Document Reference: PL-NRB4-001
Date: 12-Sep-2023
Contract No.: NHIA/NRB4/CW/2020-01
From: Meridian Engineering Consultants
To: Sagara Constructions Pvt. Ltd.
CC: National Highways Infrastructure Authority

Subject: Punch List — Joint Inspection Report JIR-NRB4-001

Item	Location	Description	Classification	Target Completion
1	Right bank approach, km 212+950 and km 213+020	Two traffic sign posts, positions marked, signs not yet installed	Minor	27-Sep-2023 (15 days)
2	Parapets, spans P4–P5, P5–P6, P6–P7	Surface abrasion/handling marks, touch-up painting required	Minor	02-Oct-2023 (20 days)
3	Deck, mid-span P5–P6	Localised drainage channel grading deficiency causing minor ponding; regrading required over approximately 2m	Minor	02-Oct-2023 (20 days)
4	Documentation	As-built drawings outstanding for spans P6–P7 and P7–A2	Minor (documentation only)	12-Oct-2023 (30 days)

CLASSIFICATION BASIS: None of the items above is a structural, safety, or functional defect. Item 3 is the most significant item listed and is assessed as a localised finishing deficiency not affecting deck drainage performance overall or vehicle safety. No item on this list is assessed as preventing beneficial use of the Works.

This Punch List forms the basis of Outstanding Works Register OWR-NRB4-001.

Prepared by: Meridian Engineering Consultants