

DOCUMENT TYPE: Meeting Minutes

MEETING REF: MOM-DMV7-014

DATE: 25-Jun-2019

PROJECT: Delhi Metro Viaduct Package DMV-7 (fictional)

ATTENDEES: Engineer's Representative; Contractor Project Manager; Contractor Site Engineer

SUBJECT: Progress Review Meeting - Additional Reinforcement Work, Pier P-42 (Site Instruction SI-088)

DISCUSSION:

1. Contractor confirmed that manpower and equipment for the additional reinforcement work at Pier P-42 are being mobilized in accordance with Site Instruction SI-088 dated 10-Jun-2019. Procurement of the additional reinforcement steel is in hand and delivery to site is expected shortly.
2. Contractor reiterated the position stated in its letter dated 18-Jun-2019 that the work constitutes a variation with cost and time implications, and confirmed its rights under the Contract to claim additional payment and/or extension of time remain reserved.
3. Engineer's Representative noted that the detailed cost buildup and supporting valuation referred to in the Contractor's notice have not yet been received and remain outstanding, to follow once the work is complete and measured.
4. Contractor advised that physical execution of the additional reinforcement at Pier P-42 is targeted to commence in the first week of July 2019, subject to completion of steel delivery.

ACTION ITEMS:

- Contractor to proceed with mobilization and commence reinforcement work at Pier P-42.
- Contractor to submit cost buildup and valuation under separate cover upon completion of measurement.
- Engineer's Representative to monitor progress via Daily Progress Reports.

Minutes recorded by: Engineer's Representative