
Engineer's Request for Further Particulars — Claim CTR-NRB4-0142

Nandira River Bridge Project — Package NRB-4

Document Reference:	ENG-NRB4-0065
Date:	10-Jan-2023
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Engineer, Meridian Engineering Consultants
To:	Contractor, Sagara Constructions Pvt. Ltd.

Subject: Request for Further Particulars — Claim CTR-NRB4-0142, Pier P4 Ground Condition

We refer to your claim CTR-NRB4-0142 dated 20-Dec-2022, claiming an extension of the Time for Completion of 6 weeks in respect of the ground condition encountered at pile position P4-N4.

We note that your own Notice CTR-NRB4-0131 dated 10-Nov-2022, and the record of Monthly Progress Meeting No. 30 (MOM-NRB4-030), confirm that Piling Rig PR-2 was out of service between 07-Nov-2022 and 28-Nov-2022, a period which falls wholly within the 6-week period now claimed in respect of the ground condition, and that the rig was engaged on work at Pier P4 throughout that period.

Before we are able to make a determination under Sub-Clause 8.4, including the apportionment provided for at Sub-Clause 8.4 where a delay results partly from a cause described in that Sub-Clause and partly from a cause for which the Contractor is responsible, we require a critical path analysis isolating, to the extent reasonably practicable, the independent effect on the completion date of (a) the ground condition at pile position P4-N4, and (b) the unavailability of Rig PR-2, for the period during which both were concurrently capable of affecting progress at Pier P4.

Please submit this analysis within 21 days of this letter, in accordance with Sub-Clause 8.4.

Regards,
Engineer

Meridian Engineering Consultants