
Contractor's Response — Notice to Correct NTC-KFI2-001

Kestrel Flyover Interchange Project — Package KFI-2

Document Reference:	CTR-KFI2-001
Date:	10-May-2021
Contract No.:	KMDA/KFI2/CW/2019-04
From:	Project Manager, Rennick Builders Ltd.
To:	Engineer, Ashgrove Infrastructure Consultants
CC:	Kaldera Metropolitan Development Authority

Subject: Response to Notice to Correct NTC-KFI2-001

We acknowledge Notice to Correct NTC-KFI2-001 dated 26-Apr-2021 and respond as follows.

1. We accept that overall progress is behind programme. We consider part of this shortfall is attributable to the delayed resolution of the water main crossing near Ramp C, which was not cleared by the utility owner until 15-Feb-2021, some 9 weeks later than shown in our tender programme, and which affected our sequencing of plant and labour across the wider Site, not only Ramp C itself.
2. We have re-mobilised additional labour and one further piling rig to Site with effect from 03-May-2021, and enclose a recovery programme targeting substantial improvement in overall progress by 07-Jun-2021, though we note achieving the full 55 per cent target in the time remaining will be challenging.
3. We are addressing this matter as a priority and will report progress against the enclosed recovery programme at each subsequent progress meeting.

Regards,
Project Manager
Rennick Builders Ltd.