
Notice of Delay — Plant Breakdown, Piling Rig PR-2

Nandira River Bridge Project — Package NRB-4

Document Reference:	CTR-NRB4-0131
Date:	10-Nov-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Contractor, Project Manager, Sagara Constructions Pvt. Ltd.
To:	Engineer, Meridian Engineering Consultants

Subject: Notification of Plant Breakdown — Piling Rig PR-2, Pier P4

For the Engineer's information and for the purposes of the Contract record, we confirm that Piling Rig PR-2 suffered a hydraulic drive coupling failure on 07-Nov-2022 while boring pile position P4-N5 within the Pier P4 supplementary pile group, as more fully described in our Plant Breakdown Report EQR-NRB4-001.

The rig is expected to be out of service for approximately 3 weeks. We do not consider this event to fall within any of the causes described at Sub-Clause 8.4, and no extension of time or additional payment is claimed in respect of it. We record it here solely so that its effect on progress at Pier P4 is not conflated with the separate ground condition addressed in our Notice CTR-NRB4-0125 of 09-Nov-2022.

We will keep the Engineer informed of the rig's return to service.

Regards,
Project Manager

Sagara Constructions Pvt. Ltd.