

Programme Update Rev. 09 — Pier P4 Supplementary Piling Delay Period

Nandira River Bridge Project — Package NRB-4

Document Reference: PGM-NRB4-Rev09
Date: 05-Dec-2022
Contract No.: NHIA/NRB4/CW/2020-01
From: Planning Engineer, Sagara Constructions Pvt. Ltd.
To: Engineer, Meridian Engineering Consultants

Subject: Programme Update Revision 09 — Pier P4 Supplementary Pile Group

This programme update reflects progress on the Pier P4 supplementary pile group following the ground condition addressed in Notice CTR-NRB4-0125 and the plant breakdown addressed in Notice CTR-NRB4-0131.

SUMMARY OF PERIOD:

Event	Affected Position(s)	Start	End	Duration
Ground condition (ongoing)	P4-N4	03-Nov-2022	15-Dec-2022 (est.)	6 weeks
Plant breakdown (Rig PR-2)	P4-N5 (then P4-N4)	07-Nov-2022	28-Nov-2022	3 weeks

Pile positions P4-N3, P4-N5 and P4-N6 were completed by 30-Nov-2022 using Rig PR-1, redeployed from approach works. Pile position P4-N4, the critical-path item for completion of the Pier P4 supplementary pile group and pile cap works following it, remains in progress to the revised design under SI-NRB4-027, with completion of boring anticipated by approximately 15-Dec-2022.

This update is submitted for the Engineer's information in accordance with Sub-Clause 8.4 and does not itself constitute a claim submission.

Prepared by: Planning Engineer, Sagara Constructions Pvt. Ltd.