
Site Instruction SI-NRB4-014 — Resequencing of Works, Pier P3

Nandira River Bridge Project — Package NRB-4

Document Reference:	SI-NRB4-014
Date:	25-Feb-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Engineer (on behalf of Employer), per Er. Anand Vasker, Resident Engineer, acting within the delegation recorded under Particular Conditions Part B.1
To:	Contractor, Sagara Constructions Pvt. Ltd.
Project:	Nandira River Bridge Project — Package NRB-4

INSTRUCTION:

Further to your Notice CTR-NRB4-0021 dated 10-Feb-2021 concerning the unforeseen utility structure at Pier P3, and pending confirmation from Vantara Power Grid Corporation of the relocation requirements, the Contractor is instructed as follows:

1. Excavation and pile cap works at Pier P3 shall remain suspended in the affected quadrant until further instruction.
2. The Contractor shall resequence its programme to prioritise substructure works at Piers P1, P2, P4 and P5, and associated approach works, so as to maintain overall progress during the period of suspension at Pier P3.
3. The Contractor shall afford Vantara Power Grid Corporation and its representatives reasonable access to the affected area for investigation and relocation works, in accordance with Particular Conditions Part C.4.

This instruction is issued without prejudice to any entitlement to extension of time or additional cost the Contractor may have under Sub-Clause 8.4 or Sub-Clause 20.1 in respect of this event, which remains under the Engineer's consideration.

Signed: Er. Anand Vasker, Resident Engineer