

Vantara Power Grid Corporation — Utility Relocation Completion Notice

Nandira River Bridge Project — Package NRB-4

Document Reference: VPGC-NRB4-0045
Date: 10-Sep-2021
Contract No.: NHIA/NRB4/CW/2020-01
From: Vantara Power Grid Corporation, Network Operations
To: Meridian Engineering Consultants (Engineer)
CC: Sagara Constructions Pvt. Ltd. (Contractor)

Subject: Completion of Tower Relocation — Pier P3, Nandira River Bridge Project

Further to our letter VPGC-NRB4-0012 dated 05-Mar-2021, we confirm that relocation of the 132kV tower and foundation previously situated within the Pier P3 footprint is now complete, and the affected area is handed back for construction purposes with effect from today's date.

We note that the relocation works, once commenced, took approximately 22 weeks to complete against our original 14-week estimate. This was due to an extended statutory clearance process for the replacement tower alignment and a delay in sourcing a specialised component for the new foundation, both outside our original allowance. We regret any impact this extended duration may have caused to the Nandira River Bridge Project programme.

Regards,
Network Operations
Vantara Power Grid Corporation