
Minutes of Monthly Progress Meeting No. 21

Nandira River Bridge Project — Package NRB-4

Document Reference:	MOM-NRB4-021
Date:	20-Oct-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Resident Engineer, Meridian Engineering Consultants
To:	Distribution list — Employer, Engineer, Contractor
Meeting:	Monthly Progress Meeting No. 21
Venue:	NRB-4 Site Office, Left Bank Approach
Present:	Er. Anand Vasker (Resident Engineer, Meridian Engineering Consultants); Project Manager and Planning Engineer (Sagara Constructions Pvt. Ltd.); Project Representative (National Highways Infrastructure Authority)

Issued in accordance with Particular Conditions Part B.2, within 5 working days of the meeting.

1. PREVIOUS MINUTES:

Minutes of Meeting No. 20 confirmed without amendment.

2. PROGRESS SUMMARY:

Superstructure works at Piers P1 and P2 approximately 82 per cent complete. Girder erection at Pier P4 scheduled to commence November 2021, subject to receipt of the second precast girder segment batch (procurement note, DPR-0722-2021). Pier P3 substructure works resumed 13-Sep-2021 following handback of the area by Vantara Power Grid Corporation (VPGC-NRB4-0045); excavation re-commenced 15-Sep-2021.

3. CONTRACTOR'S SUPPLEMENTARY CLAIM (CTR-NRB4-0052):

The Contractor summarised its supplementary claim disputing determination ENG-NRB4-0019, referring to rainfall report MET-NRB4-2021-03 and programme update PGM-NRB4-Rev04. The Engineer noted receipt and confirmed the claim would be assessed and responded to formally in accordance with Sub-Clause 20.1, separately from these minutes. The Employer's representative reserved the Employer's position pending the Engineer's determination.

4. PERFORMANCE SECURITY AND RETENTION:

No matters arising.

5. HEALTH AND SAFETY:

No lost-time incidents reported for the period.

6. OTHER BUSINESS:

Contractor confirmed submission of updated Inspection and Test Plan for superstructure concrete works, per Employer's Requirements Section 10, for the Engineer's review.

7. NEXT MEETING:

Scheduled for 20-Nov-2021.

Minutes recorded by: Resident Engineer, Meridian Engineering Consultants