
Minutes of Monthly Progress Meeting No. 22

Nandira River Bridge Project — Package NRB-4

Document Reference:	MOM-NRB4-022
Date:	20-Nov-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Resident Engineer, Meridian Engineering Consultants
To:	Distribution list — Employer, Engineer, Contractor
Meeting:	Monthly Progress Meeting No. 22
Venue:	NRB-4 Site Office, Left Bank Approach
Present:	Er. Anand Vasker (Resident Engineer, Meridian Engineering Consultants); Project Manager and Quantity Surveyor (Sagara Constructions Pvt. Ltd.); Project Representative (National Highways Infrastructure Authority)

Issued in accordance with Particular Conditions Part B.2, within 5 working days of the meeting.

1. PREVIOUS MINUTES:

Minutes of Meeting No. 21 confirmed without amendment.

2. PROGRESS SUMMARY:

Girder erection at Pier P4 commenced 08-Nov-2021 following delivery of the second precast segment batch. Superstructure works at Piers P1 and P2 substantially complete. Pier P3 pile cap works outside the affected north-east quadrant proceeding; works in the affected zone held pending the Variation approval discussed below.

3. VARIATION VO-NRB4-004 (PIER P3 PILE CAP REDESIGN):

The Engineer summarised its assessment ENG-NRB4-0031 of the Contractor's quotation CTR-NRB4-0067, noting a recommended valuation of VTD 590,700 against the Contractor's quoted VTD 687,400, principally reflecting adjusted concrete and reinforcement quantities and non-acceptance of the disruption lump sum. The Contractor noted its quotation stood as submitted but confirmed it would not delay works in the affected zone pending resolution of valuation. The Employer's representative noted the matter was under review for approval in accordance with Particular Conditions Part E.1 and would respond formally.

4. QUALITY:

Concrete cube test results for October pours across all piers reported satisfactory; no non-conformances raised.

5. PROCUREMENT:

Contractor confirmed the third and final precast girder segment batch remains on schedule for delivery Q1 2022.

6. HEALTH AND SAFETY:

No lost-time incidents reported for the period.

7. NEXT MEETING:

Scheduled for 20-Dec-2021.

Minutes recorded by: Resident Engineer, Meridian Engineering Consultants