

---

## Variation Order VO-NRB4-004 — Pier P3 Pile Cap Redesign

Nandira River Bridge Project — Package NRB-4

|                            |                                            |
|----------------------------|--------------------------------------------|
| <b>Document Reference:</b> | VO-NRB4-004                                |
| <b>Date:</b>               | 08-Oct-2021                                |
| <b>Contract No.:</b>       | NHIA/NRB4/CW/2020-01                       |
| <b>From:</b>               | Engineer, Meridian Engineering Consultants |
| <b>To:</b>                 | Contractor, Sagara Constructions Pvt. Ltd. |

---

### Subject: Variation Order — Pier P3 Pile Cap Redesign, Founding Condition

Pursuant to Sub-Clause 13.1, the Engineer hereby instructs the following Variation, arising from the differing site condition notified in CTR-NRB4-0061 and assessed in Technical Memorandum TM-NRB4-009:

1. DESCRIPTION OF VARIATION: Local enlargement and thickening of the Pier P3 pile cap in the north-east quadrant, mass concrete replacement of unsuitable backfill material, and additional reinforcement, all as shown on revised drawing DRG-NRB4-P3-PC-Rev02.
2. REASON: The backfilled ground condition encountered within the former tower foundation excavation does not meet the founding criteria in the Specification and was not addressed by the original pile cap design.
3. INSTRUCTION: The Contractor shall proceed with the additional excavation, mass concrete replacement and enlarged pile cap works shown on DRG-NRB4-P3-PC-Rev02, subject to the Hold Points identified in Employer's Requirements Section 11 applying to the revised work in the same manner as to the original design.
4. VALUATION: In accordance with Sub-Clause 13.3, the Contractor shall submit a priced quotation for the varied work, identifying quantities and rates, for the Engineer's assessment. In the absence of a period otherwise agreed, the Engineer will respond within 14 days of receipt of a complete quotation, in accordance with Sub-Clause 13.3. Given the value of the work involved, valuation of this Variation is subject to the Employer's approval threshold under Particular Conditions Part E.1 and does not fall within the Resident Engineer's delegated authority under Particular Conditions Part B.1.

This instruction is issued without prejudice to any other matter raised in CTR-NRB4-0061.

Signed: Engineer's Representative  
Meridian Engineering Consultants