
Vantara Power Grid Corporation — Relocation Timeline Confirmation

Nandira River Bridge Project — Package NRB-4

Document Reference:	VPGC-NRB4-0012
Date:	05-Mar-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Vantara Power Grid Corporation, Network Operations
To:	Meridian Engineering Consultants (Engineer)
CC:	Sagara Constructions Pvt. Ltd. (Contractor)

Subject: Relocation of 132kV Tower Foundation — Pier P3, Nandira River Bridge Project

We refer to the site inspection carried out jointly with your representatives and the Contractor on 15-Feb-2021, following notification of a tower foundation encountered within the Pier P3 excavation. We confirm that this foundation forms part of our 132kV transmission network and was not correctly reflected in the utility records provided in connection with this project; we regret the resulting discrepancy with the Drawings.

Relocation of the affected tower and associated foundation to the alignment shown on the enclosed drawing will require design approval, statutory clearances, and construction of the replacement foundation and tower prior to decommissioning of the existing structure. On this basis, we estimate a duration of 14 weeks from commencement of relocation works to full decommissioning and handover of the affected area.

We will confirm the commencement date for relocation works separately once internal approvals are finalised, and will keep the Engineer informed of progress throughout.

Regards,
Network Operations
Vantara Power Grid Corporation