
Daily Progress Report — Piers P1/P4, 30-Aug-2021

Nandira River Bridge Project — Package NRB-4

Document Reference:	DPR-0830-2021
Date:	30-Aug-2021
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Site Engineer, Sagara Constructions Pvt. Ltd.
To:	Engineer's Site Office (Meridian Engineering Consultants)
Location:	Piers P1, P4 — Nandira River Bridge Project — Package NRB-4

WORK CARRIED OUT TODAY:

- Formwork and falsework erection at Pier P4 pier shaft continued through the day; productivity reduced by intermittent rainfall through the afternoon, approximately 2 hours lost.
- Pier P1 approach drainage works progressed as planned, no weather impact.
- Site safety induction conducted for two new equipment operators joining the Contractor's team, unrelated to current claim matters.
- Rainfall recorded at site gauge: 64mm in the 24 hours to 08:00.
- Labour deployed: 30 general labourers, 4 supervisors.

REMARKS:

Works at Pier P3 remain suspended pending utility relocation, now approaching its estimated completion per VPGC-NRB4-0012. Cumulative monsoon-season productivity impact at Piers P1, P2, P4 and P5 being compiled for submission to the Engineer.

Reported by: Site Engineer, Sagara Constructions Pvt. Ltd.