
Minutes of Coordination Meeting — Recovery Programme

Nandira River Bridge Project — Package NRB-4

Document Reference:	COORD-NRB4-001
Date:	22-Jun-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Resident Engineer, Meridian Engineering Consultants
To:	Distribution list — Employer, Engineer, Contractor
Meeting:	Recovery Programme Coordination Meeting
Venue:	NRB-4 Site Office, Left Bank Approach
Present:	Er. Anand Vasker (Resident Engineer, Meridian Engineering Consultants); Project Manager and Planning Engineer (Sagara Constructions Pvt. Ltd.); Project Representative (National Highways Infrastructure Authority)

1. RECOVERY PROGRAMME:

The Contractor presented Recovery Programme Narrative RPN-NRB4-001 and Resource Loading Plan RLP-NRB4-001. The Engineer noted the diagnosis in Productivity Summary PROD-NRB4-002 (sequential single-crew working as the principal cause) was consistent with its own observations, and that parallel working via a second paving crew was a reasonable primary measure. The Engineer requested weekly reporting of Paving Train 2's productivity against the assumed 3-week ramp-up period in RLP-NRB4-001, to allow early identification if the measure is not performing as assumed. The Employer's representative noted no objection to the proposed subcontract engagement of Suvarna Civil Works Pvt. Ltd. for drainage and kerb works.

2. PROCUREMENT:

Contractor confirmed purchase orders raised for parapet and expansion joint materials per RPN-NRB4-001 item (e), delivery expected September 2022.

3. LOGISTICS:

Site compound layout to be adjusted from 27-Jun-2022 to accommodate Paving Train 2's plant and materials storage on the right bank; no impact on existing structural works areas.

4. WORKFORCE:

Additional site supervisor for pavement works confirmed starting 27-Jun-2022, per RLP-NRB4-001.

5. AGREED ACTION:

The Engineer will issue its formal review of the Recovery Programme following review of at least 4 weeks of progress data under the recovery measures.

Minutes recorded by: Resident Engineer, Meridian Engineering Consultants