
Engineer's Programme Review — Recovery Programme RPN-NRB4-001

Nandira River Bridge Project — Package NRB-4

Document Reference:	ENG-NRB4-0052
Date:	08-Aug-2022
Contract No.:	NHIA/NRB4/CW/2020-01
From:	Engineer, Meridian Engineering Consultants
To:	Contractor, Sagara Constructions Pvt. Ltd.
CC:	National Highways Infrastructure Authority

Subject: Programme Review — Recovery Programme RPN-NRB4-001

We have reviewed Recovery Programme Narrative RPN-NRB4-001, Resource Loading Plan RLP-NRB4-001, and progress reported in Weekly Progress Reports WPR-NRB4-018 and WPR-NRB4-023, together with the discussion at Coordination Meeting COORD-NRB4-001.

1. **DIAGNOSIS:** We agree with the diagnosis in Productivity Summary PROD-NRB4-002 that sequential single-crew working was the principal contributor to the shortfall identified in WPR-NRB4-018, and that parallel working via a second paving crew was an appropriate primary response.
2. **PERFORMANCE OF MEASURES:** We note that Paving Train 2 did not achieve the productivity ramp-up assumed in RLP-NRB4-001, reaching only 58% of planned productivity in its first three weeks against an assumed full-productivity period of 3 weeks. We consider this a genuine, if modest, underperformance of one measure within the Recovery Programme, not a failure of the overall strategy: Paving Train 1, the drainage and kerb subcontractor, and the geotechnical sign-off measure have each performed at or above the levels assumed, and Paving Train 2 has since recovered to 93% of planned productivity and is trending toward full performance.
3. **OVERALL ASSESSMENT:** The combined effect of the measures in RPN-NRB4-001 has reduced the shortfall from 6 percentage points to 3 percentage points over approximately eight weeks, consistent with the recovery trajectory implied by the end-September 2022 target. We consider the Recovery Programme technically credible and, notwithstanding the slower start of one measure, reasonably capable of achieving full recovery within the stated target period.
4. **DETERMINATION:** We accept the Recovery Programme as a reasonable basis for protecting the revised Time for Completion of 23-Sep-2023 (per EOT-01, ENG-NRB4-0019). We request continued weekly reporting of progress against the recovery target, and reserve the right to review this determination should the recovery trajectory subsequently deteriorate.

Signed: Engineer's Representative
Meridian Engineering Consultants